

MONTHLY PROGRESS REPORT OF AKANKSHA AT NEW TOWN AS STOOD ON 30/09/2017

Sl No	Name of The Work	Name of The Agency	Estimated Amount	Tendered Amount	Date of Commencement	Date of Completion	% of The Physical Progress	Cumulative Physical Progress Achieved in (%)	Remarks
1	Construction of 3 (Three) nos.B type (Classic) G + 10 storied Residential Building including Structural and Plumbing and Electrical works Under AKANKSHA SCHEME at Rajarhat-Action Area-1D during the year 2015-16 (Tender no-12 of 2016-17 of S.E./S.C, Housing Directorate.)	Mackintosh Burn Limited	52,24,32,813/-	46,92,49,152/-	01/12/2016	30/11/2018	2.90%	26.90%	No. of Piles completed = 678 out of 678 No. of Load test carried out = 15 No. of Pile Cap Completed = 174 out of 174 no. No. of column casted upto 1 st floor level = 204 Nos. out of 204 Nos. 1 st , 2 nd & 3 rd Floor Slab of Block B1 Casted. 1 st Floor Slab of Block B2 Casted. 1 st Floor slab of Block B3 Casted

Previous month Progress 24.00%

MONTHLY PROGRESS REPORT OF AKANKSHA AT NEW TOWN AS STOOD ON 30/09/2017

Sl No	Name of The Work	Name of The Agency	Estimated Amount	Tendered Amount	Date of Commencement	Date of Completion	% of The Physical Progress	Cumulative Physical Progress Achieved in (%)	Remarks
2	Construction of 3 nos. (G+10) storied A1 type (Premium) and 1 no A2 type(Elegant) Residential Building, Community Hall and Sub-Station Building two nos. including main sewer line, underground supply system, Rainwater Harvesting Pit (3 nos.) Horticulture & Bituminous Road under AKANKSHA SCHEME at Rajarhat Action Area 1D during the year 2015-16 : Structural, S & P, Electrical and Road Works(Tender no- 18 of 2016-17 of S.E./S.C, Housing Directorate.)	Delta Construction	73,44,71,942/-	61,83,51,928/-	16/01/2017	15/01/2019	1.75%	21.50%	<p>No. of Piles completed = 910 out of 910</p> <p>No. of vertical Load test carried out =14 and integrity test = 170 nos</p> <p>No. of Pile Cap Completed = 160 out of 218 no.</p> <p>No of Column casted upto First Floor level = 174 Nos out of 222 Nos.</p> <p>1st Floor & 2nd & 3rd Floor slab casting of Premium-1. 1st floor slab of slab casting of Premium 2 completed</p>

Previous month Progress 19.75%















