

MONTHLY PROGRESS REPORT OF "AKANKSHA PROJECT" AT NEW TOWN AS STOOD ON 30/09/2019

Sl No	Name of The Work	Name of The Agency	Estimated Amount (Rs.)	Tender Amount (Rs.)	Date of Commencement	Date Of Completion	Physical Progress	Cumulative Physical Progress Achieved	Financial Progress	Remarks
1	Construction of 3 (Three) nos B type (Classic) G+10 storied Residential Building including Structural, Sanitary and Plumbing and Electrical works under AKANKHA Scheme at Rajarhat Action Area - 1D during the year 2015-16. (Tender NO:- 12 of 2016-17 of SE/S.C, Housing Directorate)	Mackintosh Burn Limited	52,24,32,813.00	46,92,49,152.00	01/12/2016	31/12/2019	3.00%	87.00%	75.00 %	<p>Classic-1, 2 & 3 Building:-Structural, Brick Work, Internal Plaster & External Plaster fully completed.(1st Floor to Above Roof).</p> <p>Tiles :- (Flooring + Wall + Kitchen Platform) Classic-1:- 1st to 10th floor completed except finishing works. Classic-2:- 1st to 10th floor in progress (99 % Completed) Classic-3:- 1st to 10th floor completed except finishing works.</p> <p>Marble Floor At Lobby :- Classic-1:- completed except finishing works Classic-2:- 99 % Completed. Classic-3:- completed except finishing works</p> <p>Kota Stone At Stairs :- Classic-1, 2 & 3:- completed except finishing works.</p> <p>Wall Putty:- Classic-1, 2 and 3:- 1st floor to 10th floor completed.</p> <p>Sanitary and Plumbing (External) :- Classic-1, Classic-2 and Classic-3:- :- 99 % Completed.</p> <p>Window Grill works :- Classic-1:- 90 % Completed. Classic-2:- 90 % Completed. Classic-3:- 95 % Completed.</p> <p>Aluminum work at window :- Classic-1:- Aluminum frame works 40 % completed. Classic-2:- Yet to Start. Classic-3:- Aluminum frame works 85 % completed.</p> <p>Roof Treatment Work:- Classic 1,2 & 3:- Completed.</p> <p>Ground Floor Concreting work :- Classic-1:- 98 %Completed. Classic-2:- Completed. Classic-3:- Completed.</p>

Previous Month Progress:-84.00 %

MONTHLY PROGRESS REPORT OF "AKANKSHA PROJECT" AT NEW TOWN AS STOOD ON 30/09/2019

Sl No	Name of The Work	Name of The Agency	Estimated Amount (Rs.)	Tender Amount (Rs.)	Date of Commencement	Date Of Completion	Physical Progress	Cumulative Physical Progress Achieved	Financial Progress	Remarks
2	Construction of 3 (Three) nos (G+10) Storied A1 Type (Premium), One no (G+10) Storied A2 Type (Elegant) Residential Building, Community Hall and Substation Building [2 nos.] including Main Sewer Line, Under Ground water Supply System, Rainwater Harvesting pit, Rain water Recharge pit [3 Nos.], Horticulture & Bituminous Road under AKANKSHA Scheme at Rajarhat, New Town Action area-1D during the year 2015-16: Structural, S & P, Electrical and Roads works. (Tender No:-18 of 2016-17 of the S.E/S.C,Housing Directorate)	Delta Construction	73,44,71,942.00	61,83,51,928.00	16/01/2017	31/12/2019	3.27 %	87.27 %	79.56%	<p>Premium-1, 2 & 3 Building and Elegant Buildings Structural , Brick Work and Internal Plaster full completed.</p> <p>External Plaster Premium-1,Premium-2&Premium-3:- Fully Completed. Elegant:- 98 % Done.</p> <p>Tiles Flooring & Wall :- Premium-1,2 & 3 = 98 % done(AVG). Elegant:- 90 % done.</p> <p>Marble Work & Stair Case Premium 1, Premium-2 , Premium-3 and Elegant:- Fully Completed.</p> <p>Wall Putty Premium-1, 2 & 3:- 1st to 10th floor in progress (98 % completed) Elegant:- 1st to 10th floor in progress (98 % completed)</p> <p>Sanitary and Plumbing Premium-1, Premium-2 & Premium-3 & Elegant:- 95 % Pipe Line work (UPVC & CPVC) Completed.</p> <p>Grill Premium-1, 2 & 3:- Completed. Elegant:- window grill work up to 10th floor completed and Balcony-98% done.</p> <p>Aluminium work:- Premium-1,2&3 and Elegant :- Completed.</p> <p>Roof Treatment work :-Premium-1,2 & 3 and Elegant:- Completed.</p>

Previous Month Progress:- 84.00%

MONTHLY PROGRESS REPORT OF "AKANKSHA PROJECT" AT NEW TOWN AS STOOD ON 30/09/2019

Sl No	Name of The Work	Name of The Agency	Estimated Amount (Rs.)	Tender Amount (Rs.)	Date of Commencement	Date Of Completion	Physical Progress	Cumulative Physical Progress Achieved	Financial Progress	Remarks
1	" Construction of 3 (Three) nos (G+10) Storied A1 Type (Premium), One no (G+10) Storied A2 Type (Elegant) Residential Building, Community Hall and Substation Building [2 nos.] including Main Sewer Line, Under Ground water Supply System, Rainwater Harvesting pit, Rain water Recharge pit [Three Nos.], Horticulture & Bituminous Road under AKANKSHA Scheme at Rajarhat, New Town Action area-1D during the year 2015-16: structural, S & P, Electrical and Roads works"— Balance Work(Extension of Tender No-18 A of 2016-17 of SE/SC, H.Dte.	Delta Construction	19,23,18,504.00	16,19,12,949.00	15/03/2019	31/12/2019	2.00 %	19.00 %	11.36 %	<p>1.Under Ground Reservoir :- Structural Work Completed.</p> <p>2. Community Hall:- 3rd Floor level casting completed.</p> <p>3. Cable Trench :- Work Started.</p>

Previous Month Progress:-17.00 %

MONTHLY PROGRESS REPORT OF "AKANKSHA PROJECT" AT NEW TOWN AS STOOD ON 30/09/2019

Sl No	Name of The Work	Name of The Agency	Estimated Amount (Rs.)	Tender Amount (Rs.)	Date of Commencement	Date Of Completion	Physical Progress	Financial Progress	Remarks
1	Construction of boundary wall for Akanksha Project at New Town	S.S. Enterprise	97,59,234.00	96,12,845.00	16/01/2019	31/12/2019	30 %	-----	

MONTHLY PROGRESS REPORT OF "AKANKSHA PROJECT" AT NEW TOWN AS STOOD ON 30/09/2019

Sl No	Name of The Work	Name of The Agency	Estimated Amount (Rs.)	Tender Amount (Rs.)	Date of Commencement	Date Of Completion	Physical Progress	Cumulative Physical Progress Achieved	Financial Progress	Remarks
1	Sewerage Treatment plant(S.T.P) of capacity 420 m ³ /day for Akanksha Project at New Town, Rajarhat at Plot DB-2, Action Area-ID(Civil Work)	Master Construction	1,24,52,822.00	1,22,51,086.00	12/02/2019	31/12/2019	2.00 %	50.00 %	31.14 %

Previous Month Progress:-48.00 %



CLASSIC – 1



CLASSIC -1



CLASSIC -2



CLASSIC - 2



CLASSIC – 3



CLASSIC- 3



CLASSIC – 3



PREMIUM – 1



PREMIUM - 2



PREMIUM -3



ELEGANT