

MONTHLY PROGRESS REPORT OF "AKANKSHA PROJECT" AT NEW TOWN AS STOOD ON 31/10/2019

| Sl No | Name of The Work | Name of The Agency | Estimated Amount (Rs.) | Tender Amount (Rs.) | Date of Commencement | Date Of Completion | Physical Progress | Cumulative Physical Progress Achieved | Financial Progress | Remarks |
|-------|--|-------------------------|------------------------|---------------------|----------------------|--------------------|-------------------|---------------------------------------|--------------------|--|
| 1 | Construction of 3 (Three) nos B type (Classic) G+10 storied Residential Building including Structural, Sanitary and Plumbing and Electrical works under AKANKHA Scheme at Rajarhat Action Area - 1D during the year 2015-16. (Tender NO:- 12 of 2016-17 of SE/S.C, Housing Directorate) | Mackintosh Burn Limited | 52,24,32,813.00 | 46,92,49,152.00 | 01/12/2016 | 31/12/2019 | 2.00% | 89.00% | 75.00 % | <p>Classic-1, 2 & 3 Building:-Structural, Brick Work, Internal Plaster & External Plaster fully completed.(1st Floor to Above Roof).</p> <p>Tiles :- (Flooring + Wall + Kitchen Platform) Classic-1:- 1st to 10th floor completed except finishing works. Classic-2:- 1st to 10th floor in progress (99 % Completed) Classic-3:- 1st to 10th floor completed except finishing works.</p> <p>Marble Floor At Lobby :- Classic-1:- completed except finishing works Classic-2:- 99 % Completed. Classic-3:- completed except finishing works</p> <p>Kota Stone At Stairs :- Classic-1, 2 & 3:- completed except finishing works.</p> <p>Wall Putty:- Classic-1, 2 and 3:- 1st floor to 10th floor completed.</p> <p>Sanitary and Plumbing (External) :- Classic-1, Classic-2 and Classic-3:- :- 99 % Completed.</p> <p>Window Grill works :- Classic-1:- 90 % Completed. Classic-2:- 90 % Completed. Classic-3:- 95 % Completed.</p> <p>Aluminum work at window :- Classic-1:- Aluminum frame works 40 % completed. Classic-2:- Yet to Start. Classic-3:- Aluminum frame works 85 % completed.</p> <p>Roof Treatment Work:- Classic 1,2 & 3:- Completed.</p> <p>Ground Floor Concreting work :- Classic-1:- 98 %Completed. Classic-2:- Completed. Classic-3:- Completed.</p> |

Previous Month Progress:-87.00 %

MONTHLY PROGRESS REPORT OF "AKANKSHA PROJECT" AT NEW TOWN AS STOOD ON 31/10/2019

| Sl No | Name of The Work | Name of The Agency | Estimated Amount (Rs.) | Tender Amount (Rs.) | Date of Commencement | Date Of Completion | Physical Progress | Cumulative Physical Progress Achieved | Financial Progress | Remarks |
|-------|--|--------------------|------------------------|---------------------|----------------------|--------------------|-------------------|---------------------------------------|--------------------|--|
| 2 | Construction of 3 (Three) nos (G+10) Storied A1 Type (Premium), One no (G+10) Storied A2 Type (Elegant) Residential Building, Community Hall and Substation Building [2 nos.] including Main Sewer Line, Under Ground water Supply System, Rainwater Harvesting pit, Rain water Recharge pit [3 Nos.], Horticulture & Bituminous Road under AKANKSHA Scheme at Rajarhat, New Town Action area-1D during the year 2015-16: Structural, S & P, Electrical and Roads works. (Tender No:-18 of 2016-17 of the S.E/S.C,Housing Directorate) | Delta Construction | 73,44,71,942.00 | 61,83,51,928.00 | 16/01/2017 | 31/12/2019 | 1.00 % | 88.27 % | 79.56% | <p>Premium-1, 2 & 3 Building and Elegant Buildings Structural , Brick Work and Internal Plaster full completed.</p> <p>External Plaster Premium-1,Premium-2&Premium-3:- Fully Completed. Elegant:- 98 % Done.</p> <p>Tiles Flooring & Wall :- Premium-1,2 & 3 = 98 % done(AVG). Elegant:- 90 % done.</p> <p>Marble Work & Stair Case Premium 1, Premium-2 , Premium-3 and Elegant:- Fully Completed.</p> <p>Wall Putty Premium-1, 2 & 3:- 1st to 10th floor in progress (98 % completed) Elegant:- 1st to 10th floor in progress (98 % completed)</p> <p>Sanitary and Plumbing Premium-1, Premium-2 & Premium-3 & Elegant:- 95 % Pipe Line work (UPVC & CPVC) Completed.</p> <p>Grill Premium-1, 2 & 3:- Completed. Elegant:- window grill work up to 10th floor completed and Balcony-98% done.</p> <p>Aluminium work:- Premium-1,2&3 and Elegant :- Completed.</p> <p>Roof Treatment work :-Premium-1,2 & 3 and Elegant:- Completed.</p> |

Previous Month Progress:- 87.27%

MONTHLY PROGRESS REPORT OF "AKANKSHA PROJECT" AT NEW TOWN AS STOOD ON 31/10/2019

| Sl No | Name of The Work | Name of The Agency | Estimated Amount (Rs.) | Tender Amount (Rs.) | Date of Commencement | Date Of Completion | Physical Progress | Cumulative Physical Progress Achieved | Financial Progress | Remarks |
|-------|---|--------------------|------------------------|---------------------|----------------------|--------------------|-------------------|---------------------------------------|--------------------|---|
| 1 | Construction of 3 (Three) nos (G+10) Storied A1 Type (Premium), One no (G+10) Storied A2 Type (Elegant) Residential Building, Community Hall and Substation Building [2 nos.] including Main Sewer Line, Under Ground water Supply System, Rainwater Harvesting pit, Rain water Recharge pit [Three Nos.], Horticulture & Bituminous Road under AKANKSHA Scheme at Rajarhat, New Town Action area-1D during the year 2015-16: structural, S & P, Electrical and Roads works"— Balance Work(Extension of Tender No-18 A of 2016-17 of SE/SC, H.Dte. | Delta Construction | 19,23,18,504.00 | 16,19,12,949.00 | 15/03/2019 | 31/12/2019 | 0.42 % | 19.42 % | 11.36 % | <p>1. Under Ground Reservoir :- Structural Work Completed.</p> <p>2. Community Hall:- 3rd Floor level casting completed.</p> <p>3. Cable Trench :- Work Started.</p> |

Previous Month Progress:-19.00 %

MONTHLY PROGRESS REPORT OF "AKANKSHA PROJECT" AT NEW TOWN AS STOOD ON 31/10/2019

| Sl No | Name of The Work | Name of The Agency | Estimated Amount (Rs.) | Tender Amount (Rs.) | Date of Commencement | Date Of Completion | Physical Progress | Cumulative Physical Progress Achieved | Financial Progress | Remarks |
|-------|--|--------------------|------------------------|---------------------|----------------------|--------------------|-------------------|---------------------------------------|--------------------|---------|
| 1 | Construction of boundary wall for Akanksha Project at New Town | S.S. Enterprise | 97,59,234.00 | 96,12,845.00 | 16/01/2019 | 31/12/2019 | 2.00 % | 32.00 % | ----- | |

Previous Month Progress:-30.00 %

MONTHLY PROGRESS REPORT OF "AKANKSHA PROJECT" AT NEW TOWN AS STOOD ON 31/10/2019

| Sl No | Name of The Work | Name of The Agency | Estimated Amount (Rs.) | Tender Amount (Rs.) | Date of Commencement | Date Of Completion | Physical Progress | Cumulative Physical Progress Achieved | Financial Progress | Remarks |
|-------|--|---------------------|------------------------|---------------------|----------------------|--------------------|-------------------|---------------------------------------|--------------------|---------|
| 1 | Sewerage Treatment plant(S.T.P) of capacity 420 m3/day for Akanksha Project at New Town, Rajarhat at Plot DB-2, Action Area-ID(Civil Work) | Master Construction | 1,24,52,822.00 | 1,22,51,086.00 | 12/02/2019 | 31/12/2019 | 2.00 % | 52.00 % | 31.14 % | |

Previous Month Progress:-50.00 %



CLASSIC – 1



CLASSIC - 1



CLASSIC -2



CLASSIC -2



CLASSIC – 3



CLASSIC – 3



Premium 1

PREMIUM - 1



PREMIUM - 2



PREMIUM - 3



Elegant

ELEGANT



Community hall

COMMUNITY HALL