

MONTHLY PROGRESS REPORT OF "AKANKSHA PROJECT" AT NEW TOWN AS STOOD ON 31-01-2019

Sl No	Name of The Work	Name of The Agency	Estimate d Amount (Rs.)	Tender Amount (Rs.)	Date of Commencement	Date Of Completion	Physical Progress	Cumulative Physical Progress Achieved	Financial Progress	Remarks
1	Construction of 3 (Three) nos B type (Classic) G+10 storied Residential Building including Structural, Sanitary and Plumbing and Electrical works under AKANKHA Scheme at Rajarhat Action Area -1D during the year 2015-16. (Tender NO:- 12 of 2016-17 of SE/S.C, Housing Directorate)	Mackintosh Burn Limited	52,24,32,813.00	46,92,49,152.00	01/12/2016	30/06/2019	2%	64%	54%	<p>1. Classic-1 Building :- Casting up to Roof level Completed (G+10)and above roof structure completed.</p> <p>2. Classic-2 Building :-Casting up to Roof level Completed (G+10)and above roof structure completed.</p> <p>3. Classic-3 Building :-Casting up to Roof level Completed (G+10)and above roof structure completed.</p> <p>Brick work:- Classic-1:- Upto 10th Floor Complete.and above roof also completed. Classic-2:-Up to 10th Floor Complete. and above roof also completed. Classic-3:-Up to 10th Floor Complete. and above roof also completed.</p> <p align="center">Internal Plaster:-</p> <p>Classic-1:- Up to 10th Floor Complete. Classic-2:- Up to 10th Floor Complete. Classic-3:- Up to 10th Floor Complete.</p> <p align="center">External Plaster</p> <p>Classic-1:- 100 % Complete. Classic-2:- 95 % Complete. Classic-3:- 98 % Complete.</p> <p>Tiles Classic-1:- Flooring 1st to 5th floor (50 % Completed) Classic-2:- Not Yet Started. Classic-3:- Flooring 1st to 2nd floor (40 % Completed)</p> <p>Wall Putty Classic-1:- 1st floor to 10th floor in progress Classic-2:- 1st floor to 10th floor in progress Classic-3:- 1st floor to 10th floor in progress</p> <p>Sanitary and Plumbing Classic-1:- 75 % Completed. Classic-2:- 75 % Completed. Classic-3:- 75 % Completed.</p>

Previous Month Progress:- 62.00 %

MONTHLY PROGRESS REPORT OF "AKANKSHA PROJECT" AT NEW TOWN AS STOOD ON 31-01-2019

SI No	Name of The Work	Name of The Agency	Estimated Amount (Rs.)	Tender Amount (Rs.)	Date of Commencement	Date Of Completion	Physical Progress	Cumulative Physical Progress Achieved	Financial Progress	Remarks
2	Construction of 3 (Three) nos (G+10) Storied A1 Type (Premium), One no (G+10) Storied A2 Type (Elegant) Residential Building, Community Hall and Substation Building [2 nos.] including Main Sewer Line, Under Ground water Supply System, Rainwater Harvesting pit, Rain water Recharge pit [3 Nos.], Horticulture & Bituminous Road under AKANKSHA Scheme at Rajarhat, New Town Action area-1D during the year 2015-16: Structural, S & P, Electrical and Roads works. (Tender No:-18 of 2016-17 of the S.E/S.C, Housing Directorate)	Delta Construction	73,44,71,942.00	61,83,51,928.00	16/01/2017	30/06/2019	3%	61.35%	59%	<p>Premium-1,2& 3 Building :- Casting up to Roof level Completed (G+10). Elegant Building :- Casting of 10th Slab (G+9) Completed.</p> <p>Brick Work Premium:1 :- Complete. Premium-2 :- Complete. Premium-3:-..... Complete.</p> <p>Elegant:-up to 8th Floor Complete.</p> <p>Internal Plaster Premium-1:-Complete. Premium-2 :- Complete. Premium-3:- Complete.</p> <p>Elegant:-up to 6th Floor Complete.</p> <p align="center">External Plaster</p> <p>Premium-1:- 100 % Done. Premium-2 :- 100 % Done. Premium-3:- 100 % Done.</p> <p>Elegant:- Not Yet Started.</p> <p>Tiles Premium-1:-work is in progress (60% complete) Premium-2 :-work is in progress (40% complete) Premium-3:- work is in progress (40% complete) Elegant:- Marble 1st to 7th of lobby completed. And Kota 1st floor of stair completed. And Tiles not yet started.</p> <p>Wall Putty Premium-1:- 1st floor to 10th floor in progress Premium-2 :-1st floor to 10th floor in progress Premium-3:- 1st floor to 10th floor in progress Elegant:- Not Yet Started.</p> <p>Sanitary and Plumbing Premium-1:-All CPVC & PVC Pipe line completed Premium-2 :- All CPVC & PVC Pipe line completed Premium-3:- All CPVC & PVC Pipe line completed Elegant:-Pipe Line in Progress.</p>

Previous Month Progress:- 58.35%

Classic - 1



CLASSIC - 1



Classic- 2

CLASSIC- 2



Classic- 3

CLASSIC - 3



PREMIUM – 1



PREMIUM - 2



PREMIUM - 3



ELEGANT