

MONTHLY PROGRESS REPORT OF "AKANKSHA PROJECT" AT NEW TOWN AS STOOD ON 31/05/2019

| Sl No | Name of The Work | Name of The Agency | Estimated Amount (Rs.) | Tender Amount (Rs.) | Date of Commencement | Date Of Completion | Physical Progress | Cumulative Physical Progress Achieved | Financial Progress | Remarks |
|-------|---|-------------------------|------------------------|---------------------|----------------------|--------------------|-------------------|---------------------------------------|--------------------|--|
| 1 | Construction of 3 (Three) nos B type (Classic) G+10 storied Residential Building including Structural, Sanitary and Plumbing and Electrical works under AKANKHA Scheme at Rajarhat Action Area -1D during the year 2015-16. (Tender NO:- 12 of 2016-17 of SE/S.C, Housing Directorate) | Mackintosh Burn Limited | 52,24,32,813.00 | 46,92,49,152.00 | 01/12/2016 | 30/06/2019 | 1.00% | 76.00% | 63.77 % | <p>Classic-1, 2 & 3 Building:-Structural, Brick Work and Internal Plaster full completed.(1st Floor to Above Roof).</p> <p>External Plaster</p> <p>Classic-1,2& 3:- Complete.</p> <p>Tiles</p> <p>Classic-1:- Flooring 1st to 10th floor in progress (92 % Completed) Classic-2:-Flooring 2nd to 8th floor in progress (82 % Completed) Classic-3:-Flooring 2ndto 10th floor in progress (92 % Completed)</p> <p>Marble Floor At Lobby</p> <p>Classic-1:- 91 % Completed. Classic-2:- 91 % Completed. Classic-3:-91 % Completed.</p> <p>Wall Putty</p> <p>Classic-1:- 1st floor to 10th floor in progress Classic-2:- 1st floor to 10th floor in progress Classic-3:- 1st floor to 10th floor in progress</p> <p>Sanitary and Plumbing</p> <p>Classic-1:- 96 % Completed. Classic-2:-96 % Completed. Classic-3:- 96 % Completed.</p> <p>Grill work in progress</p> |

Previous Month Progress:-75.00 %

MONTHLY PROGRESS REPORT OF "AKANKSHA PROJECT" AT NEW TOWN AS STOOD ON 31/05/2019

| SI No | Name of The Work | Name of The Agency | Estimated Amount (Rs.) | Tender Amount (Rs.) | Date of Commencement | Date Of Completion | Physical Progress | Cumulative Physical Progress Achieved (As per Original BOQ) | Financial Progress | Remarks |
|-------|---|--------------------|------------------------|---------------------|----------------------|--------------------|-------------------|---|--------------------|---|
| 2 | Construction of 3 (Three) nos (G+10) Storied A1 Type (Premium), One no (G+10) Storied A2 Type (Elegant) Residential Building, Community Hall and Substation Building [2 nos.] including Main Sewer Line, Under Ground water Supply System, Rainwater Harvesting pit, Rain water Recharge pit [3 Nos.], Horticulture & Bituminous Road under AKANKSHA Scheme at Rajarhat, New Town Action area-1D during the year 2015-16: Structural, S & P, Electrical and Roads works. (Tender No:-18 of 2016-17 of the S.E/S.C, Housing Directorate) | Delta Construction | 73,44,71,942.00 | 61,83,51,928.00 | 16/01/2017 | 30/06/2019 | 2.15 % | 72.16% | 67.00% | <p>Premium-1, 2 & 3 Building and Elegant Buildings Structural , Brick Work and Internal Plaster full completed.</p> <p>External Plaster Premium-1,Premium-2&Premium-3:- Fully Completed. Elegant:- 95 % Done.</p> <p>Tiles Premium-1:- Flooring 1st to 10th Floor (100 % Completed) & Wall 95 % Completed. Premium-2 & Premium-3:- Flooring 1st to 10th Floor 100 % Completed & Wall 90 % Completed. Elegant:-Flooring up to 9th floor completed. Premium 1, Premium-2 , Premium-3 and Elegant:- 1st to 10th Floor Lobby Marble and Stair Kota Completed.</p> <p>Wall Putty Premium-1 , Premium-2&Premium-3:- 1st to 10th floor in progress (85 % completed) Elegant:- 1st to 8th floor in progress (60 % completed)</p> <p>Sanitary and Plumbing Premium-1, Premium-2 & Premium-3:- 75 %completed Elegant:- 70 % Completed.</p> <p>Grill Premium-1, Premium-2 & Premium-3:- Bed Rooms- 1st to 10th floor Grill Complete, And Balcony Railing Completed and Balcony Grill-Started. Elegant:-Window Grill work completed up to 2nd Floor.</p> <p>Aluminium work:-Premium-1,2 & 3:- 75 % Completed. Elegant –Started.</p> <p>Roof Treatment work :- Premium-1,2 & 3 and elegant –Completed.</p> |

Previous Month Progress:-70.01%

MONTHLY PROGRESS REPORT OF "AKANKSHA PROJECT" AT NEW TOWN AS STOOD ON 31/05/2019

| Sl No | Name of The Work | Name of The Agency | Estimated Amount (Rs.) | Tender Amount (Rs.) | Date of Commencement | Date Of Completion | Physical Progress | Cumulative Physical Progress Achieved | Financial Progress | Remarks |
|-------|---|--------------------|------------------------|---------------------|----------------------|--------------------|-------------------|---------------------------------------|--------------------|---|
| 1 | " Construction of 3 (Three) nos (G+10) Storied A1 Type (Premium), One no (G+10) Storied A2 Type (Elegant) Residential Building, Community Hall and Substation Building [2 nos.] including Main Sewer Line, Under Ground water Supply System, Rainwater Harvesting pit, Rain water Recharge pit [Three Nos.], Horticulture & Bituminous Road under AKANKSHA Scheme at Rajarhat, New Town Action area-1D during the year 2015-16: structural, S & P, Electrical and Roads works"—Balance Work(Extension of Tender No-18 of 2016-17 of SE/SC, H.Dte. | Delta Construction | 19,23,18,504.00 | 16,19,12,949.00 | 15/03/2019 | 14/09/2019 | 3.4 % | 9.4 % | --- | 1.Community Hall :-Pile work (100nos out of 100completed) 2.Base Slab casting and Wall Casting was done. |

MONTHLY PROGRESS REPORT OF "AKANKSHA PROJECT" AT NEW TOWN AS STOOD ON 31/05/2019

| Sl No | Name of The Work | Name of The Agency | Estimated Amount (Rs.) | Tender Amount (Rs.) | Date of Commencement | Date Of Completion | Physical Progress | Cumulative Physical Progress Achieved | Financial Progress | Remarks |
|-------|--|---------------------|------------------------|---------------------|----------------------|--------------------|-------------------|---------------------------------------|--------------------|---------|
| 1 | Sewerage Treatment plant(S.T.P) of capacity 420 m3/day for Akanksha Project at New Town, Rajarhat at Plot DB-2, Action Area-ID(Civil Work) | Master Construction | 1,24,52,822.00 | 1,22,51,086.00 | 12/02/2019 | 12/07/2019 | 3.00 % | 13.00 % | --- | |

Classic - 1



CLASSIC - 1



Classic- 2

CLASSIC - 2



Classic- 3

CLASSIC -3



PREMIUM1

PREMIUM - 1



PREMIUM - 2



PREMIUM – 3



ELEGANT