

MONTHLY PROGRESS REPORT OF “AKANKSHA PROJECT” AT NEW TOWN AS STOOD ON 31/08/2018

Sl No	Name of The Work	Name of The Agency	Estimated Amount (Rs.)	Tender Amount (Rs.)	Date of Commencement	Date Of Completion	% of the Physical Progress	Cumulative Physical Progress Achieved in (%)	Remarks
1	Construction of 3 (Three) nos B type (Classic) G+10 storied Residential Building including Structural, Sanitary and Plumbing and Electrical works under AKANKHA Scheme at Rajarhat Action Area -1D during the year 2015-16. (Tender NO:- 12 of 2016-17 of SE/S.C, Housing Directorate)	Mackintosh Burn Limited	52,24,32,813.00	46,92,49,152.00	01/12/2016	30/11/2018	1.50%	58.50%	<p><u>1. Classic-1 Building</u> :- Casting up to Roof level Completed (G+10).</p> <p><u>2. Classic-2 Building</u> :- Casting up to Roof level Completed (G+10).</p> <p><u>3. Classic-3 Building</u> :- Casting up to Roof level Completed (G+10).</p> <p><u>Brick work:-</u> <u>Classic-1:-</u> Upto9th Floor Complete. <u>Classic-2:-</u>Upto8th Floor Complete. <u>Classic-3:-</u>Upto 9th Floor Complete.</p> <p><u>Plaster Work:-</u> <u>Classic-1:-</u> Upto7th Floor Complete. <u>Classic-2:-</u>Upto4th Floor Level Complete. <u>Classic-3:-</u>Upto6th Floor Level Complete.</p>

Previous Month Progress:-**57.00%**

MONTHLY PROGRESS REPORT OF “AKANKSHA PROJECT” AT NEW TOWN AS STOOD ON 31/08/2018

Sl No	Name of The Work	Name of The Agency	Estimated Amount (Rs.)	Tender Amount (Rs.)	Date of Commencement	Date Of Completion	% of the Physical Progress	Cumulative Physical Progress Achieved in (%)	Remarks
2	Construction of 3 (Three) nos (G+10) Storied A1 Type (Premium), One no (G+10) Storied A2 Type (Elegant) Residential Building, Community Hall and Substation Building [2 nos.] including Main Sewer Line, Under Ground water Supply System, Rainwater Harvesting pit, Rain water Recharge pit [3 Nos.], Horticulture & Bituminous Road under AKANKSHA Scheme at Rajarhat, New Town Action area-1D during the year 2015-16: Structural, S & P, Electrical and Roads works. (Tender No:-18 of 2016-17 of the S.E/S.C,Housing Directorate)	Delta Construction	73,44,71,942.00	61,83,51,928.00	16/01/2017	15/01/2019	1.50%	53.27%	<p><u>1. Premium-1 Building</u> :- Casting up to Roof level Completed (G+10).</p> <p><u>2. Premium-2 Building</u> Casting up to Roof level Completed (G+10).</p> <p><u>3. Premium-3 Building</u> :- Casting up to Roof level Completed (G+10).</p> <p><u>4. Elegant Building</u> :- Casting of 7th Slab (G+6) Completed.</p> <p><u>5. Brick Work</u> <u>Premium:1</u> :- Upto 9th Floor Complete. <u>Premium-2</u> :- Upto 9th Floor Complete. <u>Premium-3</u>:-Upto9th Floor Complete.</p> <p><u>6.Plaster Work</u> :- <u>Premium-1</u>:- Up to9th Floor Complete. <u>Premium-2</u>:- Upto7th Floor Complete. <u>Premium-3</u>:- Upto9th Floor Complete.</p>

Previous Month Progress:-49.20%



CLASSIC -1-A



CLASSIC- 1- B



CLASSIC- 1- C



CLASSIC- 2- A



CLASSIC - 2- B



CLASSIC - 2 - C



CLASSIC – 3 – A



CLASSIC – 3 – B



CLASSIC – 3 – C



ELEGANT- 7th floor level slab

ELEGANT – 7th floor level slab



PREMIUM -1- Roof slab completed

PREMIUM 2-Roof slab completed



PREMIUM – 2- Roof slab completed

PREMIUM 3- Roof slab completed



PREMIUM -3 – Roof slab completed