

MONTHLY PROGRESS REPORT OF "AKANKSHA PROJECT" AT NEW TOWN AS STOOD ON 31-12-2018

SI No	Name of The Work	Name of The Agency	Estimated Amount (Rs.)	Tender Amount (Rs.)	Date of Commencement	Date Of Completion	Physical Progress	Cumulative Physical Progress Achieved	Financial Progress	Remarks
1	Construction of 3 (Three) nos B type (Classic) G+10 storied Residential Building including Structural, Sanitary and Plumbing and Electrical works under AKANKHA Scheme at Rajarhat Action Area -1D during the year 2015-16. (Tender NO:- 12 of 2016-17 of SE/S.C, Housing Directorate)	Mackintosh Burn Limited	52,24,32,813.00	46,92,49,152.00	01/12/2016	30/11/2018	1.00 %	62.00 %	43.03%	<p>1. Classic-1 Building :- Casting up to Roof level Completed (G+10).</p> <p>2. Classic-2 Building :- Casting up to Roof level Completed (G+10).</p> <p>3. Classic-3 Building :- Casting up to Roof level Completed (G+10).</p> <p>Brick work:- Classic-1:- Upto 10th Floor Complete. Classic-2:- Upto 10th Floor Complete. Classic-3:- Upto 10th Floor Complete.</p> <p align="center">Plaster Work:-</p> <p align="center">Internal Plaster:-</p> <p>Classic-1:- Upto 10th Floor Complete. Classic-2:- Upto 10th Floor Complete. Classic-3:- Upto 10th Floor Complete.</p> <p align="center">External Plaster</p> <p>Classic-1:- 100 % Complete. Classic-2:- 95% Complete. Classic-3:- 95 % Complete.</p>

Previous Month Progress:-61.00%

MONTHLY PROGRESS REPORT OF "AKANKSHA PROJECT" AT NEW TOWN AS STOOD ON 31-12-2018

SI No	Name of The Work	Name of The Agency	Estimated Amount (Rs.)	Tender Amount (Rs.)	Date of Commencement	Date Of Completion	Physical Progress	Cumulative Physical Progress Achieved	Financial Progress	Remarks
2	Construction of 3 (Three) nos (G+10) Storied A1 Type (Premium), One no (G+10) Storied A2 Type (Elegant) Residential Building, Community Hall and Substation Building [2 nos.] including Main Sewer Line, Under Ground water Supply System, Rainwater Harvesting pit, Rain water Recharge pit [3 Nos.], Horticulture & Bituminous Road under AKANKSHA Scheme at Rajarhat, New Town Action area-1D during the year 2015-16: Structural, S & P, Electrical and Roads works. (Tender No:-18 of 2016-17 of the S.E/S.C,Housing Directorate)	Delta Construction	73,44,71,942.00	61,83,51,928.00	16/01/2017	15/01/2019	1.25 %	58.35%	54.52 %	<p>1. Premium-1 Building :- Casting up to Roof level Completed (G+10).</p> <p>2. Premium-2 Building Casting up to Roof level Completed (G+10).</p> <p>3. Premium-3 Building :- Casting up to Roof level Completed (G+10).</p> <p>4. Elegant Building :- Casting of 10th Slab (G+9) Completed.</p> <p>5. Brick Work Premium:1 :- Complete. Premium:2 :- Complete. Premium:3:- Complete.</p> <p>Elegant:-up to 4th Floor Complete.</p> <p align="center">Plaster Work :-</p> <p><u>Internal Plaster</u></p> <p>Premium-1:- Complete. Premium-2 :-Complete. Premium-3:- Complete.</p> <p>Elegant:-up to 4th Floor Complete.</p> <p align="center"><u>External Plaster</u></p> <p>Premium-1:-90 % Done. Premium-2 :- 90 % Done. Premium-3:- 90 % Done.</p> <p>Elegant:- Not Yet Started.</p>

Previous Month Progress:-57.10%



CLASSIC – 1



CLASSIC – 2



CLASSIC – 3



PREMIUM – 1



PREMIUM – 2



PREMIUM – 3



ELEGANT