

MONTHLY PROGRESS REPORT OF “AKANKSHA PROJECT” AT NEW TOWN AS STOOD ON 31/07/2018

Sl No	Name of The Work	Name of The Agency	Estimated Amount (Rs.)	Tender Amount (Rs.)	Date of Commencement	Date Of Completion	% of the Physical Progress	Cumulative Physical Progress Achieved in (%)	Remarks
1	Construction of 3 (Three) nos B type (Classic) G+10 storied Residential Building including Structural, Sanitary and Plumbing and Electrical works under AKANKHA Scheme at Rajarhat Action Area -1D during the year 2015-16. (Tender NO:- 12 of 2016-17 of SE/S.C, Housing Directorate)	Mackintosh Burn Limited	52,24,32,813.00	46,92,49,152.00	01/12/2016	30/11/2018	4.00%	57.00%	<p><u>1. Classic-1 Building</u> :- Casting up to 11th Floor level (11Nos)</p> <p><u>2. Classic-2 Building</u> :- Casting up to 11th Floor level (11Nos)</p> <p><u>3. Classic-3 Building</u> :- Casting up to Roof Level (11 Nos)</p> <p><u>Brick work:-</u> <u>Classic-1:-</u> Upto9th Floor Complete. <u>Classic-2:-</u>Upto8th Floor Level Complete. <u>Classic-3:-</u>Upto 9th Floor Level Complete.</p> <p><u>Plaster Work:-</u> <u>Classic-1:-</u> Upto4th Floor Complete. <u>Classic-2:-</u>Upto4thst Floor Level Complete. <u>Classic-3:-</u>Upto6th Floor Level Complete.</p>

Previous Month Progress:-**53.00%**

MONTHLY PROGRESS REPORT OF “AKANKSHA PROJECT” AT NEW TOWN AS STOOD ON 31/07/2018

Sl No	Name of The Work	Name of The Agency	Estimated Amount (Rs.)	Tender Amount (Rs.)	Date of Commencement	Date Of Completion	% of the Physical Progress	Cumulative Physical Progress Achieved in (%)	Remarks
2	Construction of 3 (Three) nos (G+10) Storied A1 Type (Premium), One no (G+10) Storied A2 Type (Elegant) Residential Building, Community Hall and Substation Building [2 nos.] including Main Sewer Line, Under Ground water Supply System, Rainwater Harvesting pit, Rain water Recharge pit [3 Nos.], Horticulture & Bituminous Road under AKANKSHA Scheme at Rajarhat, New Town Action area-1D during the year 2015-16: Structural, S & P, Electrical and Roads works. (Tender No:-18 of 2016-17 of the S.E/S.C,Housing Directorate)	Delta Construction	73,44,71,942.00	61,83,51,928.00	16/01/2017	15/01/2019	2.57%	51.77%	<p>1. Premium-1 Building :- Roof Casting Completed (G+10).</p> <p>2. Premium-2 Building:- Roof Casting Completed (G+10).</p> <p>3. Premium-3 Building :- Roof Casting Completed.</p> <p>4. Elegant Building :- Casting of 6th Slab (G+5) Completed.</p> <p>5. Brick Work Premium:1 :- 9th Floor. Premium-2 :- 9th Floor. Premium-3:- 9th Floor.</p> <p>6.Plaster Work :- Premium-1 8th Floor. Premium-2 7th Floor Premium-3 8th Floor</p>

Previous Month Progress:-49.20%



PREMIUM - 1: Roof slab casting completed



PREMIUM-2: Roof slab casting completed



PREMIUM – 3: Roof slab casting completed



ELEGANT – 6th floor level slab casting completed



CLASSIC – 1



CLASSIC – 2



CLASIC - 3



In between CLASSIC 1 & 2