

**MONTHLY PROGRESS REPORT OF “AKANKSHA PROJECT” AT NEW TOWN AS STOOD ON 30/04/2018**

Sl No	Name of The Work	Name of The Agency	Estimated Amount (Rs.)	Tender Amount (Rs.)	Date of Commencement	Date Of Completion	% of the Physical Progress	Cumulative Physical Progress Achieved in (%)	Remarks
1	Construction of 3 (Three) nos B type (Classic) G+10 storied Residential Building including Structural, Sanitary and Plumbing and Electrical works under AKANKHA Scheme at Rajarhat Action Area -1D during the year 2015-16. (Tender NO:- 12 of 2016-17 of SE/S.C, Housing Directorate )	Mackintosh Burn Limited	52,24,32,813.00	46,92,49,152.00	01/12/2016	30/11/2018	2.00%	51.00%	<p>1. <u>Classic-1 Building</u> :- Casting up to 10<sup>th</sup> Floor level (10Nos)</p> <p>2. <u>Classic-2 Building</u> :- Casting up to 9th Floor level (09Nos)</p> <p>3. <u>Classic-3 Building</u> :- Casting up to 10th Floor Level (10Nos)</p> <p>Brick work on going - completed up to 6th level to the all buildings.</p>

Previous Month Progress:-49.00%

**MONTHLY PROGRESS REPORT OF “AKANKSHA PROJECT” AT NEW TOWN AS STOOD ON 30/04/2018**

Sl No	Name of The Work	Name of The Agency	Estimated Amount (Rs.)	Tender Amount (Rs.)	Date of Commencement	Date Of Completion	% of the Physical Progress	Cumulative Physical Progress Achieved in (%)	Remarks
1	Construction of 3 (Three) nos (G+10) Storied A1 Type (Premium), One no (G+10) Storied A2 Type (Elegant) Residential Building, Community Hall and Substation Building [2 nos.] including Main Sewer Line, Under Ground water Supply System, Rainwater Harvesting pit, Rain water Recharge pit [3 Nos.], Horticulture & Bituminous Road under AKANKSHA Scheme at Rajarhat, New Town Action area-1D during the year 2015-16: Structural, S & P, Electrical and Roads works. (Tender No:-18 of 2016-17 of the S.E/S.C,Housing Directorate)	Delta Construction	73,44,71,942.00	61,83,51,928.00	16/01/2017	15/01/2019	2.80%	48.20%	<p><b>1. Premium-1 Building :-</b> Casting up to 10<sup>th</sup> Floor level (10 Nos)</p> <p><b>2. Premium-2 Building:-</b> Casting up to 10<sup>th</sup> Floor level (10Nos)</p> <p><b>3. Premium-3 Building :-</b> Casting up to 10th Floor Level (10 Nos)</p> <p><b>4. Elegant Building :-</b> Casting of 3<sup>rd</sup> Slab (03 Nos) Completed.</p> <p><b>5. Brick Work</b>  <b>Premium:-</b>1 (06) nos Floor),  <b>Premium-2</b> (05 nos Floor)  <b>Premium-3</b>(05 nos Floor)&amp;</p> <p><b>6.Plaster Work :-</b>  <b>Premium-1</b> (05 nos Floor)  <b>Premium-2</b> (01 no Floor)</p>

Previous Month Progress:-45.40%



**CLASSIC - 1 (BACK SIDE)**



## **CLASSIC - 1**



**CLASSIC - 2**



**CLASSIC -3 (BACK SIDE)**



**CLASSIC -3**



**PREMIUM -1- 10th SLAB**





**PREMIUM -2- 10th SLAB**



**PREMIUM -3- 10th SLAB**



## **ELEGANT -3rd SLAB**