

Status Report of AKNKSHA Project(CIVIL) as on 30/05/2020

SL NO	Name of the work	Name of the Agency	Tender No	Estimated Amount (Rs.)	Tender Amount (Rs.)	Pending Work	Overall Progress
1	Construction of 3 nos Classic Type Building under AKANKSHA Scheme at New Town	Mackintosh Burn Ltd.	12 of 2015-16 of SE HCC II	52,24,32,813	46,92,49,152	<p>I) Aluminium work For Flats Block-I:- 95 % Completed, Block-II:- 80 % Completed and Block-III:-100 % Completed.</p> <p>II) Aluminium Work for Lobby Block-I:-10% Completed, Block-II:- Not Started , Block-III:-Not started.</p> <p>III) Painting of Grill , Collapsible Gate - Block-I:-40% Completed, Block-II:- 40% Completed , Block-III:-50%Completed.</p> <p>IV)Flush Door Polishing Block-I:-50% Completed, Block-II:- 50% Completed , Block-III:-60%Completed.</p> <p>V)Internal Priming Work For Flat Block-I:-70% Completed, Block-II:- 50% Completed , Block-III:-80%Completed</p> <p>VI)Internal Priming & Painting Work For Lobby Not started</p> <p>VII)External Priming Work Block-I:- Completed, Block-II:- 75% Completed , Block-III:-100% Completed.</p> <p>VII)External Painting Work Block-I:-50% Completed, Block-II:- Not started , Block-III:-50%Completed</p> <p>IX)Sanitary fitting work - Block I - 50% Completed, Block-II:- 40% Completed, Block-III:-60%. Completed</p>	92%

SL NO	Name of the work	Name of the Agency	Tender No	Estimated Amount (Rs.)	Tender Amount (Rs.)	Pending Work	Overall Progress
2	Construction of 3 nos Premium & 1 nos Elegant building..... under AKANKSHA Scheme at New Town	Delta Construction	18 of 2016-17 of SE/SC	73,44,71,942	61,83,51,928	<p>I) Painting of Grill , Collapsible Gate - PR-I:-50% Completed PR-II:- 50% Completed , PR-III:-50%Completed. ELEGANT -50% Completed</p> <p>II) Flush Door Polishing PR-I:-50% Completed, PR-II:- 50% Completed PR-III:-60% Completed. ELEGANT -50% Completed</p> <p>III) Internal Priming Work For Flat PR-I:-95% Completed, PR-II:- 95% Completed , PR-III:-95% Completed ELEGANT -50% Completed</p> <p>IV) Internal Priming & Painting Work For Lobby Not started</p> <p>V) External Priming Work PR-I:- 98%Completed, PR-II:- 95% Completed , PR-III:-80% Completed. ELEGANT -98% Completed</p> <p>VI) External Painting Work PR-I:- 40%Completed, PR-II:- 98% Completed , PR-III:-98% Completed. ELEGANT -70% Completed</p> <p>VII) Sanitary fitting work PR-I:- 80%Completed, PR-II:- 80% Completed , PR-III:-80% Completed. ELEGANT -50% Completed</p>	94%

Sl No	Name of the work	Name of the Agency	Tender No	Estimated Amount (Rs.)	Tender Amount (Rs.)	Pending Work	Overall Progress
3	Balance Tender--- Construction of 3 nos Premium & 1 no Elegant building under AKANKSHA Scheme at New Town.	Delta Construction	Extension of Tender No 18 of 2016-17 of SE SC	19,23,18,504	16,19,12,949	I) EARTH WORK :- 95% cutting Complete II) SAND FILLING:- 60 % Complete III) PCC & BFS OF ROAD:- 55%. Complete IV) R.CC of ROAD:- 50% Complete. V) SEWER LINE & PIT – 90% Complete VI) WATER SUPPLY LINE -70% work in progress VII) UNDERGROUND WATER RESERVOIR- 85% Complete. VIII) RAIN WATER HARVESTING RESERVOIR - 60% Complete IX) ELECTRICAL CABLE TRENCH:-80% work in progress.	50%
4	Construction of 420 cum per day capacity STP for Akanksha Project at New Town	Master Construction	31 of 2018-19 of SE/SC	1,24,52,822	1,22,51,086	Outside Painting work and some titbit Finishing work pending .	97%
5	Construction of Boundary Wall	S. S. Enterprise	28 of 2018-19 of SE/SC	97,59,234	96,12,845	I) Boundary Wall & Gate:- 75% completed II) Security Room ; 60% completed	70%
6	Supply and Installation of Technical Equipment for S.T.P	Envirospec	2019-HSD-226602_1	49,00,000	49,00,000	Installation of Equipments pending	10%

Status Report of AKNKSHA Project(CIVIL) as on 30/05/2020

(STANDARD & ECONOMY)

Sl No	Name of the work	Name of the Agency	Tender No	Estimated Amount (Rs.)	Tender Amount (Rs.)	Pending Work	% of Physical Progress
1	Renovation work of Economy Category Building within AKANKSHA Scheme at Rajarhat, New Town.	PROJECT ENGINEERS COOP SOCIETY.	19 of 2018-19 of SE/SC	15473948.00	13915721.00	I) Laminated Flush Door:- 90 % Completed. II) FRP Door :- Frame Complete and Shutter work started III) Grill Work:- 80 % Completed. IV) Marble Polishing:- 30 % Completed. V) Sanitary fittings : not started VI) Internal Priming Work:- 95 % Completed. VII) External Priming and Painting Work :-In Progress	70 %
2	Renovation work of Standard Category Buildings within AKANKSHA Scheme at Rajarhat, New Town.	BINAPANI ENTERPRISE	21 of 2018-19 of SE/SC	13539401.00	11103662.00	I) Laminated Flush Door II) FRP Door Shutter of Toilet. III) Roof of Water Tank and including water line connection. IV) Fixing of EWC with flushing system. V) Sanitary fittings. VI) Internal and External Priming Work and Painting Work.	65 %

ELECTRICALWORK STATUS AS ON 30.05.2020

SL. NO	Type of Work	Name of Agency	Work Completed/is in progress
1	Fire Fighting & Allied works	Magnum Safety India Ltd.	(1)Riser complete but material is not installed but supplied at site (2) underground work 90% complete. (3) Ring main work 70% complete but entry gate underground work not complete . (4) Pump room related work not completed . (5) alarm work & cabling work 80% completed.
2	Lift Work	Schindler India	(1)Slow run of 12 nos. lift completed except two nos lift at Elegant Building(90% Work Completed). (2) In Elegant building Face work (by civil) and electrical fixing work is in progress(70% Completed)
3	EI Work (Internal/common area/lobby)	Mackintosh Burn Ltd.	(1) Classic-1: upto 10 th floor EI (internal) completed. (2) Classic-2: upto 10 th floor EI (internal) completed. (3) Classic -3: Upto 10 th floor Internal EI completed. (4) Work for metering panel, common area panel is in progress.
4	EI Work (Internal/common area/lobby)	Delta Construction	(1) Premium-1: 10,0,8,7,4 = 5 nos.floor Internal EI completed (2) Premium-2 : upto 10 th floor EI) completed.(Except 1 no. flat at 1st floor) (3) Premium -3: Upto 10 th floor EI completed. (4) Elegant : upto 10 th floor EI completed.(Except 2 nos. flat at 1st floor) (5) Work for LT Panel, metering panel, common area panel is in progress.
5	Compound light and lightening arrestor work	Light solutions	Work is in progress(30% Completed)
6	Submersible Pump and Panel Work	Haldar Enterprise	Work is in progress
7	Substation Work	WBSEDCL	1 (one) no. DTR & RMU installed at Substation No-1. one(1) no. LT panel intalled and another 1(One) installation is in progress
8	EI at Standard & Economy	Hari Electric	Work is in progress(50% Completed)
9	DG Set		Tendering process is in progress.
10	CCTV Installation		Tendering process is in progress.