

DOOTS SA NWOTWEN TA AHSKNAKA FO TROPER SSERGORP YLHTNOM ON 30/06/2017

.IS .oN	redneT rep sa krow eht fo emaN .oN WredneT htiw	fo emaN ycnegA	detamitsE ot tup tnuomA redneT	dereT tnuomA	Date of Commencement	Date of Completion	Physical pr ogsser ni deveihca egatnecrep In this month	Cumulative Physical pr ssergo ni deveihca egatnecrep	Remarks
1	Construction of 3 (Three) nos. B type (Classic) G + 10 storied Residential Building including Structural and Plumbing and Electrical works under AKANKSHA SCHEME at Rajarhat-Action Area-1D during the year 2015-16 (Tender no- 12 of 2016-17 of S.E./S.C, Housing Directorate.)	<i>Mackintosh Burn Limited</i>	52,24,32,813/-	46,92,49,152/-	01/12/2016	30/11/2018	2.50%	17.00%**	<i>No. of Piles completed = 678 out of 678</i> <i>No. of Load test carried out =15</i> <i>No. of Pile Cap Completed = 144 out of 174 no.</i> <i>No. of column casted upto 1st floor level= 151 Nos. out of 204 Nos.</i>

Previous month Progress 14.50%

DOOTS SA NWOTWEN TA AHSKNAKA FO TROPER SSERGORP ON 30/06/2017

PAGE NO (2 OF 2)

IS ON	oN redneT htiw redneT rep sa krow eht fo emaN	fo emaN ycnegA	detamitsE tup tnuomA redneT ot	deredneT nuomAt	Date of Commencement	Date of Completion	lacityhP pr ssergo deveihca ni siht month	Cumulative physical pr ssergo ni deveihca egatnecrep	Remarks
2	Construction of 3 nos. (G+10) storied A1 type (Premium) and 1 no A2 type(Elegant) Residential Building, Community Hall and Sub-Station Building two nos. including main sewer line, underground supply system, Rainwater Harvesting Pit (3 nos.) Horticulture & Bituminous Road under AKANKSHA SCHEME at Rajarhat Action Area 1D during the year 2015-16 : Structural, S & P, Electrical and Road Works (Tender no- 18 of 2016-17 of S.E./S.C, Housing Directorate.)	<i>Delta Construction</i>	73,44,71,942/-	61,83,51,928/-	16/01/2017	15/01/2019	2.38%	15.00%**	<p style="text-align: center;"><i>No. of Piles completed = 910 out of 910</i></p> <p style="text-align: center;"><i>No. of Load test carried out =14</i></p> <p style="text-align: center;"><i>No. of Pile Cap Completed = 109 out of 218 no.</i></p> <p style="text-align: center;"><i>No of Column casted upto First Floor level = 70 Nos out of 239 Nos.</i></p>

Previous month Progress 12.66%

TARGET-22.9%



PREMIUM CATEGORY



PREMIUM CATEGORY



PREMIUM CATEGORY



PREMIUM CATEGORY



CLASSIC CATEGORY



CLASSIC CATEGORY



CLASSIC CATEGORY



CLASSIC CATEGORY